

Mayor

Michael C. O'Connor




Aldermen

Kelly M. Russell
President Pro-Tem

Derek T. Shakelford
Roger A. Wilson
Donna Kuzemchak
Ben MacShane

**Butterfly Lane Realignment (CIP 320015)
Contender Way-Westside Regional Park (CIP 411202)**



This project is for the construction of approximately 2,000 linear feet of a four (4) lane urban minor arterial roadway extension of Himes Avenue, approximately 1,925 linear feet of a new two (2) lane, open section local road (Contender Way), a roundabout with associated roadway improvements to Himes Avenue, one new parking lot, Lot C north of Contender Way, for the future Westside Regional Park with Parking Lots B & D as future options, and base widening of approximately 1,800 linear feet of a portion of existing Butterfly Lane. The project will include installation of water main, sanitary sewer, storm drainage system, stormwater management facilities, concrete sidewalks and asphalt shared use paths, landscaping, installation of street and parking lot lights, removal of the traffic signal at Butterfly Lane and Jefferson Pike (MD 180), and forest conservation plantings. The project will be completed in coordination with MDOT SHA Contract No. FR6785171 (MD180 West of Swallowtail Drive to I-70 Ramp Structure 10140, Project consists of a 4 Lane Urban Reconstruction, Scheduled Bid Opening 03/21/2019, Scheduled NTP 05/28/2019).

Contractor: Kinsley Construction Inc. (tentative)
CIP Project Budget (CIP 320015 & CIP 411202): \$8,008,937
Original Base Contract Total: \$7,157,029
Bid Option 1 (Parking Lot B): \$996,606
Bid Option 2 (Parking Lot D): \$1,013,588
Current Contract Total (as of 06/01/19): \$7,157,029
Notice to Proceed: April 18, 2019
Estimated Contract Duration: 20 months
Estimated Project Substantial Completion: November 2020

ENGINEERING DEPARTMENT